






Date: **Sunday 29 Dec 2019**

BSUoS Charge Estimate: £5.37/MWh
Total Outturn: £6.93m

Daily Balancing Costs

- BM Cost (Indicative)
- AS Cost (Estimate)



Western Link status: Available

Commentary

Large volumes of wind and unusual demand profiles due to the holiday period combined to make it a challenging day and the system bounced between long and short throughout the day. 200MW of STOR was utilised in the morning. High wind levels required BM actions to manage constraints in Scotland and on the Scotland England border. Voltage was managed via trades and BM actions for the South, South East, South Wales, Midlands and East Midlands. RoCoF was managed via trades on the interconnectors and BMUs.