

GC0097 TERRE



Naomi Davies
15 November 2017

Request for extension for GC0097

- The solution for Grid Code processes is being progressed by the Workgroup in conjunction with the P344 Workgroup. The WGs agreed to delay the arranged meetings in October to allow for the further work needed to be completed internally at National Grid to determine how to deal with the overlaps between TERRE processes and BM processes.
- A GC0097/P344 WGs joint meeting was held on the 1 November. At this meeting the NGET Proposer was able to provide clarity to the WGs on what the E2E solution would be. There was broad agreement by the WG but with some areas that required further clarity on how they would work in practice.
- Next meeting is due to take place 14 November 2017 and will be for **GC0097 only** (but P344 WG members are welcome to attend as observers) and will be an opportunity for the WG to clarify any aspects of the E2E solution that was presented to them at the meeting on 1 November.
- The revised timeline has been discussed with Ofgem who broadly understand the needed delay. A 3 month extension is being requested and the update Timetable is attached for approval. This includes new dates for meetings post WG consultation. The Workgroup Report would be presented to the April 2018 meeting.

Request for extension for GC0097

01 November 2017	Workgroup Meeting Nine (joint WG with P344)
14 November 2017	Workgroup Meeting Ten (GC0097 Only)
28 November 2017	Workgroup Meeting Eleven (joint WG with P344)
12 December 2017	Workgroup Meeting Twelve (joint WG with P344)
8 January 2018	Workgroup Consultation issued (15 working days ~ close date 26 January 2018)
7 February 2018	Workgroup meeting Thirteen (review responses) GC0097 Only
21 February 2018	Workgroup meeting Fourteen review responses for P344 (joint with P344)
7 March 2018	Workgroup Fifteen (joint P344) to consider alternative options and vote
21 March 2018	Workgroup Sixteen (joint P344) to consider alternative options and vote
26 April 2018	Workgroup Report presented to Grid Code Review Panel (3 month extension)

Request for extension for GC0097

30 April 2018	Code Admin Consultation Report issued (15 Working Days ~ close date 22 May 2018)
5 June 2018	Draft Modification Report issued to Industry and Panel (5 Working Days)
14 June 2018	Draft Final Modification Report presented to Panel
21 June 2018	Modification Panel Recommendation Vote (5 Working Days)
26 June 2018	Final Modification Report submitted to the Authority
31 August 2018	Authority Decision (25WDs)
7 August 2018	Implementation