

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1		EU CODES IMPLEMENTATION PLAN					
2		REQUIREMENTS FOR GENERATORS					
3		CODE DEVELOPMENT	152 days	Mon 01/12/14	Tue 30/06/15		
4		Comitology Process	86 days	Mon 01/12/14	Mon 30/03/15		
5		Entry Into Force	0 days	Tue 30/06/15	Tue 30/06/15		
6		CODE IMPLEMENTATION	261 days	Wed 29/06/16	Thu 29/06/17	3	
7		GB Alignment	0 days	Thu 30/06/16	Thu 30/06/16	5FS+263 days	TSO
8		Contracts let captured by new requirements	0 days	Thu 29/06/17	Thu 29/06/17	5FS+523 days	TSO
9		Compliance required (1 year window)	0 days	Wed 29/06/16	Wed 29/06/16	5FS+262 days	TSO
10		GB CODE MODIFICATION PROCESS	325 days	Mon 15/12/14	Fri 11/03/16		
11		Code Mapping	11 days	Mon 27/04/15	Mon 11/05/15		Rob Wilson
12		RfG code mapping to GB codes prepared	10 days	Mon 27/04/15	Fri 08/05/15		Rob Wilson
13		Code Mapping Workshop	1 day	Mon 11/05/15	Mon 11/05/15	12	Rob Wilson
14		Definitions	43 days	Fri 20/03/15	Tue 19/05/15		Tony Johnson
15		Definitions mapping exercise completed between RfG, Grid Code and Distribution Code	11 days	Fri 20/03/15	Fri 03/04/15		Tony Johnson[50%]
16		Proposal on how to align Definitions drafted	7 days	Mon 06/04/15	Tue 14/04/15	15	Tony Johnson
17		Proposal for Alignment of Definitions discussed by RfG Workgroup	1 day	Tue 21/04/15	Tue 21/04/15		Workgroup
18		Proposal redrafted	15 days	Wed 22/04/15	Tue 12/05/15	17	Tony Johnson
19		Proposal for Alignment of Definitions discussed by ENC Implementation Steering Group	1 day	Mon 18/05/15	Mon 18/05/15		Ofgem / DECC
20		Alignment of Definitions agreed	1 day	Tue 19/05/15	Tue 19/05/15	19	Ofgem / DECC
21		Modification Timeline One: Mod 1 Banding and Structural and Mod 2 Compliance Processes	219 days	Mon 15/12/14	Thu 15/10/15		Rob Wilson
22		Mod 1 : Banding Threshold Workgroup Consultation	143 days	Thu 19/02/15	Mon 07/09/15		Richard Woodward
23		Consultation	72 days	Thu 19/02/15	Fri 29/05/15		Richard Woodward
24		Cost Benefit Analysis completed for System Operator Costs	15 days	Thu 19/02/15	Wed 11/03/15		Richard Woodward
25		Cost Benefit Analysis completed for Generator Costs	15 days	Thu 19/02/15	Wed 11/03/15		Generators
26		Conclusions and Recommendations finalised	15 days	Thu 19/02/15	Wed 11/03/15		Richard Woodward

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
27		Draft Consultation circulated to RfG Workgroup members	1 day	Thu 12/03/15	Thu 12/03/15		Richard Woodward
28		Draft Consultation discussed at RfG Workgroup	1 day	Thu 19/03/15	Thu 19/03/15	27FS+4 days	Workgroup
29		Comments received from RfG Workgroup members	12 days	Fri 20/03/15	Mon 06/04/15	28	Richard Woodward
30		Comments considered and Consultation amended	6 days	Tue 07/04/15	Tue 14/04/15	29	Richard Woodward
31		Final workgroup review of Consultation paper	1 day	Tue 21/04/15	Tue 21/04/15		Workgroup
32		Updated Consultation circulated to GCRP members	1 day	Thu 07/05/15	Thu 07/05/15		Richard Woodward
33		Consultation discussed at GCRP	1 day	Wed 20/05/15	Wed 20/05/15	32FS+8 days	GCRP
34		Consultation revised based on GCRP feedback	7 days	Thu 21/05/15	Fri 29/05/15		Richard Woodward
35		Industry Consultation	36 days	Mon 01/06/15	Mon 20/07/15		Richard Woodward
36		Industry Consultation Document published externally	0 days	Mon 01/06/15	Mon 01/06/15	34	Richard Woodward
37		Consultation period (20 business days)	20 days	Mon 01/06/15	Fri 26/06/15	36	Industry
38		Consultation redrafted with industry comments	10 days	Mon 29/06/15	Fri 10/07/15	37	Richard Woodward
39		Revised Consultation circulated to RfG Workgroup	1 day	Mon 13/07/15	Mon 13/07/15		Workgroup
40		Revised Consultation presented at RfG Workgroup	1 day	Mon 20/07/15	Mon 20/07/15		Workgroup
41		Report to the Authority	10 days	Tue 21/07/15	Mon 03/08/15		Richard Woodward
42		Compilation of Report to Authority (10 business days)	10 days	Tue 21/07/15	Mon 03/08/15	40	Richard Woodward
43		Report to Authority published externally	0 days	Mon 03/08/15	Mon 03/08/15	42	Richard Woodward
44		Report to Authority submitted to Ofgem	0 days	Mon 03/08/15	Mon 03/08/15	42	Richard Woodward
45		Modification Approval	25 days	Tue 04/08/15	Mon 07/09/15		Ofgem
46		Ofgem Consideration (25 business days)	25 days	Tue 04/08/15	Mon 07/09/15	44	Ofgem
47		Potential Ofgem decision	0 days	Mon 07/09/15	Mon 07/09/15	46	Ofgem
48		Mod 2 : Compliance	219 days	Mon 15/12/14	Thu 15/10/15		Tony Johnson
49		Comparison between GB Code and RfG draft	45 days	Mon 02/03/15	Fri 01/05/15		Ian Nuttall
50		Proposed adjustments to GB Code identified	20 days	Mon 04/05/15	Fri 29/05/15		Ian Nuttall
51		Workgroup Report drafted	6 days	Mon 01/06/15	Mon 08/06/15	50,20	Tony Johnson
52		Workgroup Report discussed at RfG Workgroup	1 day	Tue 16/06/15	Tue 16/06/15	51FS+5 days	Workgroup
53		Workgroup Report discussed at GCRP	1 day	Wed 15/07/15	Wed 15/07/15		GCRP
54		GCRP recommend Industry Consultation	0 days	Thu 16/07/15	Thu 16/07/15	53	GCRP
55		Distribution Code - Stage 1	120 days	Mon 15/12/14	Fri 29/05/15		Mike Kay







ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
56		Combine technical requirements RfG and G83	62 days	Mon 15/12/14	Tue 10/03/15		Mike Kay
57		Connection Process	5 days	Mon 09/02/15	Fri 13/02/15		Mike Kay
58		Operational Requirements	10 days	Mon 16/02/15	Fri 27/02/15		Mike Kay
59		Consider <800W	15 days	Mon 26/01/15	Fri 13/02/15		Mike Kay
60		Review by DNO Steering Group	10 days	Mon 16/03/15	Fri 27/03/15		Mike Kay
61		Revise in line with DNO Steering Group comments	10 days	Mon 06/04/15	Fri 17/04/15	60	Mike Kay
62		Discussion at RfG Workgroup	0 days	Tue 21/04/15	Tue 21/04/15		Workgroup
63		Revisions following RfG Workgroup	15 days	Wed 22/04/15	Tue 12/05/15		Mike Kay
64		DCRP	0 days	Wed 20/05/15	Wed 20/05/15		DCRP
65		Revisions following DCRP and prep for industry circulation	8 days	Wed 20/05/15	Fri 29/05/15	64	Mike Kay
66		Distribution Code - Stage 2	153 days	Mon 02/03/15	Wed 30/09/15		Mike Kay
67		Combine technical requirements RfG and G83 and G59 (lv)	80 days	Mon 02/03/15	Fri 19/06/15		Mike Kay
68		Connection Process	11 days	Fri 01/05/15	Fri 15/05/15		Mike Kay
69		Operational Requirements	10 days	Mon 18/05/15	Fri 29/05/15	68	Mike Kay
70		Review by DNO Steering Group	12 days	Mon 01/06/15	Tue 16/06/15	69	Mike Kay
71		Revise in line with DNO Steering Group comments	13 days	Wed 17/06/15	Fri 03/07/15	70	Mike Kay
72		Discussion at RfG Workgroup	0 days	Tue 14/07/15	Tue 14/07/15		Workgroup
73		Revisions following RfG and prep for DCRP	40 days	Tue 14/07/15	Mon 07/09/15	72	Mike Kay
74		DCRP	0 days	Mon 21/09/15	Mon 21/09/15		DCRP
75		Revisions following DCRP and prep for industry circulation	8 days	Mon 21/09/15	Wed 30/09/15	74	Mike Kay
76		Industry Consultation	31 days	Thu 16/07/15	Thu 27/08/15		Tony Johnson
77		Industry Consultation drafted	11 days	Thu 16/07/15	Thu 30/07/15		Tony Johnson
78		Industry Consultation Document published externally	0 days	Thu 30/07/15	Thu 30/07/15	77	Tony Johnson
79		Consultation period (20 business days)	20 days	Fri 31/07/15	Thu 27/08/15	78	Industry
80		Report to the Authority	5 days	Mon 05/10/15	Fri 09/10/15		Rob Wilson
81		Compilation of Report to Authority (10 business days)	10 days	Fri 28/08/15	Thu 10/09/15	79	Rob Wilson
82		Report to Authority published externally	0 days	Thu 10/09/15	Thu 10/09/15	81	Rob Wilson
83		Report to Authority submitted to Ofgem	0 days	Thu 10/09/15	Thu 10/09/15	81	Rob Wilson
84		Modification Approval	25 days	Fri 11/09/15	Thu 15/10/15		Ofgem

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
85		Ofgem Consideration (25 business days)	25 days	Fri 11/09/15	Thu 15/10/15	83	Ofgem
86		Potential Ofgem decision	0 days	Thu 15/10/15	Thu 15/10/15	85	Ofgem
87		Modification Time Line Two : Mod 3 General, Mod 4 Fault Ride Through, Mod 5 Voltage and Reactive Power and Mod 6 Frequency	194 days	Tue 16/06/15	Fri 11/03/16		Rob Wilson
88		Grid Code	98 days	Thu 02/07/15	Mon 16/11/15		Rob Wilson
89		Workgroup Report drafted	69 days	Thu 02/07/15	Tue 06/10/15		Rob Wilson
90		Workgroup Report discussed at RfG Workgroup	0 days	Tue 13/10/15	Tue 13/10/15		Workgroup
91		Workgroup Report revised	15 days	Tue 13/10/15	Mon 02/11/15	90	Rob Wilson
92		Workgroup Report agreed by Workgroup members	0 days	Tue 10/11/15	Tue 10/11/15		Workgroup
93		Workgroup Report discussed at GCRP	1 day	Mon 16/11/15	Mon 16/11/15		GCRP
94		GCRP recommend Industry Consultation	0 days	Mon 16/11/15	Mon 16/11/15		GCRP
95		Distribution Code - Stage 3	119 days	Tue 16/06/15	Fri 27/11/15		Mike Kay
96		Combine technical requirements RfG and G59	66 days	Tue 16/06/15	Tue 15/09/15		Mike Kay
97		Connection Process	10 days	Tue 18/08/15	Mon 31/08/15		Mike Kay
98		Operational Requirements	10 days	Tue 01/09/15	Mon 14/09/15	97	Mike Kay
99		Review by DNO Steering Group	12 days	Tue 15/09/15	Wed 30/09/15	98	Mike Kay
100		Revise in line with DNO Steering Group comments	14 days	Thu 01/10/15	Tue 20/10/15	99	Mike Kay
101		Workgroup Report discussed at RfG Workgroup	0 days	Tue 10/11/15	Tue 10/11/15		Workgroup
102		Revisions following RfG and prep for DCRP	4 days	Tue 10/11/15	Fri 13/11/15	101	Mike Kay
103		DCRP	0 days	Mon 16/11/15	Mon 16/11/15		DCRP
104		Revisions following DCRP and prep for industry circulation	10 days	Mon 16/11/15	Fri 27/11/15	103	Mike Kay
105		Industry Consultation	50 days	Mon 16/11/15	Fri 22/01/16	88,95	Rob Wilson
106		Industry Consultation drafted	10 days	Mon 16/11/15	Fri 27/11/15	94	Rob Wilson
107		Industry Consultation Document published externally	0 days	Mon 30/11/15	Mon 30/11/15	106	Rob Wilson
108		Consultation Period (20 Business Days extended to after Christmas)	30 days	Mon 30/11/15	Fri 08/01/16	107	Industry
109		Consultation responses considered	10 days	Mon 11/01/16	Fri 22/01/16	108	Rob Wilson
110		Report to the Authority	10 days	Mon 25/01/16	Fri 05/02/16	105	Rob Wilson
111		Compilation of Report to Authority (10 business days)	10 days	Mon 25/01/16	Fri 05/02/16	109	Rob Wilson
112		Report to Authority published externally	0 days	Fri 05/02/16	Fri 05/02/16	111	Rob Wilson

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
113		Report to Authority submitted to Ofgem	0 days	Fri 05/02/16	Fri 05/02/16	111	Rob Wilson
114		Modification Approval	25 days	Mon 08/02/16	Fri 11/03/16	110	Ofgem
115		Ofgem Consideration (25 business days)	25 days	Mon 08/02/16	Fri 11/03/16	113	Ofgem
116		Potential Ofgem decision	0 days	Fri 11/03/16	Fri 11/03/16	115	Ofgem
117		Consideration of impact on Demand Connection and HVDC Codes	133 days	Tue 30/06/15	Thu 31/12/15		Rob Wilson
118		Licence and Legislative changes	130 days	Tue 30/06/15	Mon 28/12/15	55	Ofgem
119		Post Implementation	0 days	Mon 29/05/17	Mon 29/05/17		Rob Wilson
120		ENTSOE Guidance on Implementation published (24 mths after EIF)	0 days	Mon 29/05/17	Mon 29/05/17	5FS+25 mons	ENTSOE
121		GB Engagement	120 days	Thu 18/06/15	Wed 02/12/15		Rob Wilson
122		JESG update (3 monthly)	1 day	Thu 18/06/15	Thu 18/06/15		Rob Wilson
123		JESG update (3 monthly)	1 day	Tue 29/09/15	Tue 29/09/15		Rob Wilson
124		JESG update (3 monthly)	1 day	Wed 02/12/15	Wed 02/12/15		Rob Wilson
125		DEMAND CONNECTION CODE	374 days?	Mon 02/11/15	Thu 06/04/17		Rob Wilson
126		Entry Into Force	0 days	Tue 01/12/15	Tue 01/12/15		
127		Grid Code	98 days	Mon 02/11/15	Thu 17/03/16		Rob Wilson
128		Workgroup Report drafted	28 days	Mon 02/11/15	Wed 09/12/15		Rob Wilson
129		Workgroup Report discussed at RfG Workgroup	0 days	Thu 17/12/15	Thu 17/12/15	128FS+5 days	Workgroup
130		Workgroup Report revised	19 days	Thu 17/12/15	Tue 12/01/16	129	Rob Wilson
131		Workgroup Report discussed by Workgroup members	0 days	Wed 20/01/16	Wed 20/01/16	130FS+5 days	Rob Wilson
132		Workgroup Report discussed at GCRP	1 day	Wed 20/01/16	Wed 20/01/16		GCRP
133		Workgroup Report agreed by Workgroup members	1 day	Wed 17/02/16	Wed 17/02/16		Workgroup
134		Workgroup Report discussed at GCRP	1 day	Wed 16/03/16	Wed 16/03/16		GCRP
135		GCRP recommend Industry Consultation	0 days	Thu 17/03/16	Thu 17/03/16	134	GCRP
136		Distribution Code					Rob Wilson
137		Industry Consultation	49 days?	Thu 17/03/16	Tue 24/05/16		Rob Wilson
138		Industry Consultation drafted	10 days	Thu 17/03/16	Wed 30/03/16	135	Rob Wilson
139		Industry Consultation Document published externally	1 day?	Thu 31/03/16	Thu 31/03/16	138	Rob Wilson
140		Consultation period (20 business days)	20 days	Fri 01/04/16	Thu 28/04/16	139	Industry
141		Consultation responses considered	18 days	Fri 29/04/16	Tue 24/05/16	140	Rob Wilson
142		Report to the Authority	5 days	Wed 25/05/16	Wed 01/06/16		Rob Wilson
143		Compilation of Report to Authority (5 business days)	5 days	Wed 25/05/16	Tue 31/05/16	141	Rob Wilson

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
144		Report to Authority published externally	0 days	Wed 01/06/16	Wed 01/06/16	143	Rob Wilson
145		Report to Authority submitted to Ofgem	0 days	Wed 01/06/16	Wed 01/06/16	143	Rob Wilson
146		Modification Approval	25 days	Wed 01/06/16	Wed 06/07/16		Ofgem
147		Ofgem Consideration (25 business days)	25 days	Wed 01/06/16	Tue 05/07/16	145	Ofgem
148		Potential Ofgem decision	0 days	Wed 06/07/16	Wed 06/07/16	147	Ofgem
149		HVDC	182 days	Mon 02/05/16	Wed 11/01/17		Rob Wilson
150		Entry Into Force	0 days	Wed 01/06/16	Wed 01/06/16		
151		Grid Code	103 days	Mon 02/05/16	Thu 22/09/16		Rob Wilson
152		Workgroup report drafted	28 days	Mon 02/05/16	Wed 08/06/16		Rob Wilson
153		Workgroup Report discussed at RfG Workgroup	1 day	Thu 16/06/16	Thu 16/06/16	152FS+5 days	Workgroup
154		Workgroup Report revised	18 days	Fri 17/06/16	Tue 12/07/16	153	Rob Wilson
155		Workgroup Report agreed by Workgroup members	1 day	Wed 20/07/16	Wed 20/07/16	154FS+5 days	Workgroup
156		Workgroup Report discussed at GCRP	1 day	Wed 21/09/16	Wed 21/09/16		GCRP
157		GCRP recommend Industry Consultation	0 days	Thu 22/09/16	Thu 22/09/16	156	GCRP
158		Distribution Code					
159		Industry Consultation	49 days	Thu 22/09/16	Tue 29/11/16		Rob Wilson
160		Industry Consultation drafted	10 days	Thu 22/09/16	Wed 05/10/16	157	Rob Wilson
161		Industry Consultation Document published externally	1 day	Thu 06/10/16	Thu 06/10/16	160	Rob Wilson
162		Consultation period (20 business days)	20 days	Fri 07/10/16	Thu 03/11/16	161	Industry
163		Consultation responses considered	18 days	Fri 04/11/16	Tue 29/11/16	162	Rob Wilson
164		Report to the Authority	5 days	Wed 30/11/16	Wed 07/12/16		Rob Wilson
165		Compilation of Report to Authority (5 business days)	5 days	Wed 30/11/16	Tue 06/12/16	163	Rob Wilson
166		Report to Authority published externally	0 days	Wed 07/12/16	Wed 07/12/16	165	Rob Wilson
167		Report to Authority submitted to Ofgem	0 days	Wed 07/12/16	Wed 07/12/16	165	Rob Wilson
168		Modification Approval	25 days	Wed 07/12/16	Wed 11/01/17		Ofgem
169		Ofgem Consideration (25 business days)	25 days	Wed 07/12/16	Tue 10/01/17	167	Ofgem
170		Potential Ofgem decision	0 days	Wed 11/01/17	Wed 11/01/17	169	Ofgem
171		GB ENGAGEMENT	606 days	Wed 19/11/14	Wed 15/03/17		Rob Wilson
172		Grid Code Review Panel (GCRP)	605 days	Wed 19/11/14	Wed 15/03/17		Rob Wilson
173		Grid Code Review Panel (GCRP) 1	0 days	Wed 19/11/14	Wed 19/11/14		Rob Wilson
174		Grid Code Review Panel (GCRP) 2	0 days	Wed 21/01/15	Wed 21/01/15		Rob Wilson
175		Grid Code Review Panel (GCRP) 3	0 days	Wed 18/03/15	Wed 18/03/15		Rob Wilson
176		Grid Code Review Panel (GCRP) 4	0 days	Wed 20/05/15	Wed 20/05/15		Rob Wilson

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
177		Grid Code Review Panel (GCRP) 5	0 days	Wed 15/07/15	Wed 15/07/15		Rob Wilson
178		Grid Code Review Panel (GCRP) 6	0 days	Wed 16/09/15	Wed 16/09/15		Rob Wilson
179		Grid Code Review Panel (GCRP) 7	0 days	Wed 18/11/15	Wed 18/11/15		Rob Wilson
180		Grid Code Review Panel (GCRP) 8	0 days	Wed 20/01/16	Wed 20/01/16		Rob Wilson
181		Grid Code Review Panel (GCRP) 9	0 days	Wed 16/03/16	Wed 16/03/16		Rob Wilson
182		Grid Code Review Panel (GCRP) 10	0 days	Wed 18/05/16	Wed 18/05/16		Rob Wilson
183		Grid Code Review Panel (GCRP) 11	0 days	Wed 20/07/16	Wed 20/07/16		Rob Wilson
184		Grid Code Review Panel (GCRP) 12	0 days	Wed 21/09/16	Wed 21/09/16		Rob Wilson
185		Grid Code Review Panel (GCRP) 13	0 days	Wed 16/11/16	Wed 16/11/16		Rob Wilson
186		Grid Code Review Panel (GCRP) 14	0 days	Wed 18/01/17	Wed 18/01/17		Rob Wilson
187		Grid Code Review Panel (GCRP) 15	0 days	Wed 15/03/17	Wed 15/03/17		Rob Wilson
188		RfG Workgroup	280 days	Thu 20/11/14	Thu 17/12/15		Workgroup
189		RfG workgroup	0 days	Thu 20/11/14	Thu 20/11/14		Workgroup
190		RfG workgroup	0 days	Wed 17/12/14	Wed 17/12/14		Workgroup
191		RfG workgroup	0 days	Tue 20/01/15	Tue 20/01/15		Workgroup
192		RfG Workgroup	0 days	Tue 17/02/15	Tue 17/02/15		Workgroup
193		RfG Workgroup	0 days	Thu 19/03/15	Thu 19/03/15		Workgroup
194		RfG Workgroup	0 days	Tue 21/04/15	Tue 21/04/15		Workgroup
195		RfG Workgroup	0 days	Tue 19/05/15	Tue 19/05/15		Workgroup
196		RfG Workgroup	0 days	Tue 16/06/15	Tue 16/06/15		Workgroup
197		RfG Workgroup	0 days	Mon 20/07/15	Mon 20/07/15		Workgroup
198		RfG Workgroup	0 days	Tue 18/08/15	Tue 18/08/15		Workgroup
199		RfG Workgroup	0 days	Fri 25/09/15	Fri 25/09/15		Workgroup
200		RfG Workgroup	0 days	Wed 28/10/15	Wed 28/10/15		Workgroup
201		RfG Workgroup	0 days	Thu 19/11/15	Thu 19/11/15		Workgroup
202		RfG Workgroup	0 days	Thu 17/12/15	Thu 17/12/15		Workgroup
203		Provisional Distribution Code Review Panel (DCRP)	195 days	Thu 05/03/15	Thu 03/12/15		DCRP
204		DCRP	0 days	Thu 05/03/15	Thu 05/03/15		DCRP
205		DCRP	0 days	Fri 05/06/15	Fri 05/06/15		DCRP
206		DCRP	0 days	Thu 03/09/15	Thu 03/09/15		DCRP
207		DCRP	0 days	Thu 03/12/15	Thu 03/12/15		DCRP
208		ENC Implementation Steering Group	176 days	Mon 13/04/15	Mon 14/12/15		Ofgem / DECC
209		ENC Implementation Steering Group	1 day	Mon 13/04/15	Mon 13/04/15		Ofgem / DECC

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Resource Names
210		ENC Implementation Steering Group	1 day	Tue 19/05/15	Tue 19/05/15	19	Ofgem / DECC
211		ENC Implementation Steering Group	1 day	Mon 29/06/15	Mon 29/06/15		Ofgem / DECC
212		ENC Implementation Steering Group	1 day	Mon 10/08/15	Mon 10/08/15		Ofgem / DECC
213		ENC Implementation Steering Group	1 day	Mon 21/09/15	Mon 21/09/15		Ofgem / DECC
214		ENC Implementation Steering Group	1 day	Mon 02/11/15	Mon 02/11/15		Ofgem / DECC
215		ENC Implementation Steering Group	1 day	Mon 14/12/15	Mon 14/12/15		Ofgem / DECC

Resource Group	FTE	Work
		0 hrs
		0 hrs
		0 hrs
		0 hrs
		0 hrs
		0 hrs
TSO		0 hrs
TSO		0 hrs
TSO		0 hrs
		20,284 hrs
TNS		176 hrs
TNS		80 hrs
TNS		8 hrs
TNS		588 hrs
TNS		44 hrs
TNS		56 hrs
		8 hrs
TNS		120 hrs
		8 hrs
		8 hrs
TNS		13,184 hrs
TNS		3,424 hrs
TNS		1,176 hrs
TNS		120 hrs
Generators		120 hrs
TNS		120 hrs

Resource Group	FTE	Work
TNS		8 hrs
		8 hrs
TNS		96 hrs
TNS		48 hrs
		8 hrs
TNS		8 hrs
GCRP		8 hrs
TNS		56 hrs
TNS		544 hrs
TNS		0 hrs
Industry		160 hrs
TNS		80 hrs
		8 hrs
		8 hrs
TNS		160 hrs
TNS		80 hrs
TNS		0 hrs
TNS		0 hrs
Ofgem		400 hrs
Ofgem		200 hrs
Ofgem		0 hrs
TNS		8,008 hrs
TNS		360 hrs
TNS		160 hrs
TNS		48 hrs
		8 hrs
GCRP		8 hrs
GCRP		0 hrs
DNO		2,040 hrs

Resource Group	FTE	Work
DNO		496 hrs
DNO		40 hrs
DNO		80 hrs
DNO		120 hrs
DNO		80 hrs
DNO		80 hrs
		0 hrs
DNO		120 hrs
		0 hrs
DNO		64 hrs
DNO		2,616 hrs
DNO		640 hrs
DNO		88 hrs
DNO		80 hrs
DNO		96 hrs
DNO		104 hrs
		0 hrs
DNO		320 hrs
		0 hrs
DNO		64 hrs
TNS		496 hrs
TNS		88 hrs
TNS		0 hrs
Industry		160 hrs
TNS		120 hrs
TNS		80 hrs
TNS		0 hrs
TNS		0 hrs
Ofgem		400 hrs

Resource Group	FTE	Work
Ofgem		200 hrs
Ofgem		0 hrs
TNS		6,336 hrs
TNS		1,464 hrs
TNS		552 hrs
		0 hrs
TNS		120 hrs
		0 hrs
GCRP		8 hrs
GCRP		0 hrs
DNO		1,960 hrs
DNO		528 hrs
DNO		80 hrs
DNO		80 hrs
DNO		96 hrs
DNO		112 hrs
		0 hrs
DNO		32 hrs
		0 hrs
DNO		80 hrs
TNS		800 hrs
TNS		80 hrs
TNS		0 hrs
Industry		240 hrs
TNS		80 hrs
TNS		160 hrs
TNS		80 hrs
TNS		0 hrs

Resource Group	FTE	Work
TNS		0 hrs
Ofgem		400 hrs
Ofgem		200 hrs
Ofgem		0 hrs
TNS		1,064 hrs
Ofgem		1,040 hrs
TNS		0 hrs
ENTSOE		0 hrs
TNS		984 hrs
TNS		8 hrs
TNS		8 hrs
TNS		8 hrs
TNS		5,448 hrs
		0 hrs
TNS		1,184 hrs
TNS		224 hrs
		0 hrs
TNS		152 hrs
TNS		0 hrs
GCRP		8 hrs
		8 hrs
GCRP		8 hrs
GCRP		0 hrs
TNS		8 hrs
TNS		784 hrs
TNS		80 hrs
TNS		8 hrs
Industry		160 hrs
TNS		144 hrs
TNS		80 hrs
TNS		40 hrs

Resource Group	FTE	Work
TNS		0 hrs
TNS		0 hrs
Ofgem		400 hrs
Ofgem		200 hrs
Ofgem		0 hrs
TNS		3,936 hrs
		0 hrs
TNS		1,216 hrs
TNS		224 hrs
		8 hrs
TNS		144 hrs
		8 hrs
GCRP		8 hrs
GCRP		0 hrs
		0 hrs
TNS		784 hrs
TNS		80 hrs
TNS		8 hrs
Industry		160 hrs
TNS		144 hrs
TNS		80 hrs
TNS		40 hrs
TNS		0 hrs
TNS		0 hrs
Ofgem		400 hrs
Ofgem		200 hrs
Ofgem		0 hrs
TNS		14,952 hrs
TNS		4,840 hrs
TNS		0 hrs
TNS		0 hrs
TNS		0 hrs
TNS		0 hrs

Resource Group	FTE	Work
		8 hrs
		8 hrs
		8 hrs
		8 hrs
		8 hrs
		8 hrs