

Plan on a Page - TCMF June

RAG Status										
On Track										
Action Needed										
Off Track										
Extension Required										
Timeline TBA										
Hold										
Completed										
Key										
Raised Workgroup										
Report Due to Panel										
Code Admin Consultation										
DFMR										
FMR										
Modification	June	July	August	September	October	November	RAG Status	Commentary		
CMP295 Contractual Arrangements for VLPs Workgroup (Post Consultation)								Extension granted at Panel in May until August as the workgroup has struggled with Quoracy. Email requesting more industry participants sent 21 May.		
CMP311 CJSC Credit Requirements for Suppliers Workgroup (Pre Consultation)								Timeline approved in April's panel. On track		
CMP280/281 Removal of UoS charges from Storage Workgroup (Post Consultation)								On track to report in June; workgroup finalising the legal text and the section 11 modification		
CMP291 Publication of Harmonised rule for Grid Connection Workgroup (Pre consultation)								CMP291 - workgroup cancelled due to quoracy; this has occurred three times therefore there will be a request for additional WG members issued to the industry		
CMP308 Removal of BSUoS from Generation to Demand Workgroup								On track to report in July; finalising the workgroup report and legal text		
CMP315 TNUoS Expansion Constant Workgroup								First WG likely to be early July and the timeline created thereafter		
CMP316 TNUoS Co-location Workgroup								First WG 20 June and the timeline to be created thereafter		
CMP287 Improving TNUoS Predictability Through Increased Notice of Inputs Workgroup (Post Consultation)								On track to report back to July Panel; workgroup consultation now closed		
CMP286 Improving TNUoS Predictability Through Increased Notice of Inputs Currently at request for information								On track to report in August 2019; RFI issued 7 May, closed 30 May		
CMP288/289 Transmission Works Delays and Backfeeds Workgroup (Post Consultation)								Extension granted at May Panel until September workgroup consultation and alternatives being developed.		
CMP304 Enhancing EPRS Workgroup (Pre Consultation)								Placed 'on hold' until July at the Panel in April awaiting outcomes of the NG ESO Roadmap; to be revisited in July		
CMP298 Statement of Works Workgroup (Pre Consultation)								Timeline approved in May's panel. On track		
CMP306 Rate of return/Cost of Capital Workgroup Consultation								WG cons closed 16 May; no alternatives raised		
CMP292 Fixing date for Section 14 Changes Workgroup (Post Consultation)								Panel confirmed the workgroup report was ready for CAC. To be issued.		
CMP300 Energy Response Payment Workgroup								1 WACM being developed; on track to report to June's Panel		
Non Workgroup Modifications										
CMP285 Election Diversity FMR following Send Back								Resubmitted to Panel on 21 May; awaiting decision		
CMP301 HVDC Subsea Circuits FMR								Resubmitted to Ofgem, awaiting a decision		
CMP309/310 Brexit Awaiting Next Steps based on Brexit timelines								On hold awaiting outcomes for Brexit		
CMP313 Critical Friend Code Admin Consultation								Awaiting Panel vote		